

Show Cause Notice Letter

By e-mail

**भारत सरकार / GOVERNMENT OF INDIA
खान मंत्रालय / MINISTRY OF MINES
भारतीय खान ब्यूरो / INDIAN BUREAU OF MINES
क्षेत्रीय खान नियंत्रक कार्यालय / OFFICE OF THE REGIONAL CONTROLLER OF MINES,
DEHRADUN**

File

Date : 05/02/2026

No.: MCDR-MiFL0LST/1/2022-DDN-IBM_RO_DD

To: Shri/M/s. Mr SANDEEP
KUMAR THAKUR,
Nominated Owner, BALBIR
SINGH SUPA RAM, VPO
KAMRAOO ,TEHSIL
PAONTA SAHIB, DISTT.
SIRMOUR, Kamrou (24)
Village & Mandal, Sirmaur
district, Himachal Pradesh,-
173029

Subject : Violation of provision of Mineral Conservation and Development Riles, 2017
in respect of your BANAUR(38HPR10078) over an extent of 0.847 ha in Kamrou (24)
in , Sirmaur, Himachal Pradesh

Sir, The above mine was inspected on 17.10.2025 by the undersigned in the presence of Shri Ajay Purkayastha, Mine Manager and during the inspection, the following provisions of the Mineral Conservation and Development Rules, 2017 were found to be violated. However the reply of the violation has not been received yet therefore you are requested to submit compliance of the pointed out violations within prescribed time period

Summary of Violations :

Items for Reporting	As Per Plan	Actual	Deviation	Rule	Reason	Status
Number of Core Boreholes						Not Complied
Dispatch register	proposal for the maintaining of the dispatch register has been given	not even single register has been present at the mine site during the inspection.	yes	Rule 54,		Not Complied
Garland drains	30 m bund length has been proposed	No Garland drains has been seen in the lease area during the time of the inspection	yes	Rule 11(1),		Not Complied

Retaining wall	64 m of long wire crated gravity wall proposed for construction along lease boundary A-B.	No retaining wall has been seen in the lease area during the time of the inspection	yes	Rule 11(1),		Not Complied
Annual Return: Scrutiny of Annual return on sale value, Ex. Mine price & production cost	proposal have been given	1) sale value- Not given 2) Ex. Mine price-400 Rs 3) production cost-326.99 Rs	yes	Rule 45(7),		Not Complied
Annual Return: Whether incomplete or false or wrong returns submitted (Rule 45(7))	proposal has been given for not submitting wrong or incomplete information	incorrect information have been furnished	yes	Rule 45(7),		Not Complied
Annual Return: Appointment of Mining Engineer & Geologist as per provisions of	Appointment of Mining Engineer & Geo	appointment of the geologist has not	yes	Rule 55(1), Rule 56(1), Rule 57(1),		Not Complied

Rule 55 of MCDR,2017	logist as per provisions of Rule 55 of MCDR,2017 proposed	been done				
Environment: Plantation & Survival rate	100 number of plantation proposed with 60 % survival rate	New plantation has not been seen during the inspection	yes	Rule 42,		Not Complied
Environment: Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Proposed by the backfilling	backfilling has not been done as per the proposals	yes	Rule 26(1),		Not Complied
Progressive Mine Closure Plan: Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	100 number of plants have been proposed over an area of 0.1 Ha in the safety barrier zone along boundary	plantation has not been done.	yes	Rule 42,		Not Complied

	pillar B-C.					
Progressive Mine Closure Plan: Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	0.0642 Ha area has been proposed for the backfilling.	backfilling has not been done as per the proposal.	yes	Rule 26(1),		Not Complied
Solid Waste Management - Backfilling (Opencast): Locations of proposed reclamation & rehabilitated	Reclamation & rehabilitation of benches have been proposed from 1435mRL to 1420 in the north of the ML area	Backfilling has not been done as per the proposal	yes	Rule 26(1),		Not Complied
Solid Waste Management - Backfilling (Opencast): Total area fully reclaimed & rehabilitated	0.0642 Ha area proposed for the backfilling	Backfilling has not been done as per the proposal	yes	Rule 26(1),		Not Complied
Solid Waste Management - Backfilling	0.0642 Ha area propose	Backfilling has not	Yes	Rule 26(1),		Not Complied

(Opencast): Year-wise area under backfilling of mined out area	d for the backfilling	been done as per the proposal				
Solid Waste Management - Backfilling (Opencast): Status on part or full extraction of mineral from mined out area before starting backfilling	backfilling of the pit id E1 has been proposed	Backfilling has not been done as per the proposal	yes	Rule 26(1),		Not Complied
OB / Waste Dumps details: Number of active & Inative dumps	2 Dumps D1 and D	Not as per the proposal	yes	Rule 11(1),		Not Complied
OB / Waste Dumps details: Location of Topsoil, OB/Waste, Mineral Reject dumps, Tailings and Fines	30 35 21 N to 30 35 20 N 77 43 25.50 E to 77 43 26.42 E	Dump of the waste has not been seen at the proposed place during the inspection	yes	Rule 11(1), Rule 37(1), Rule 37(2),		Not Complied
Exploitation - Opencast Mine: Whether height of benches in Overburden & mineral suitable for method of mining proposed in mining plan	formation of 2 benches with 5 m height have been proposed	No bench has been formed	yes	Rule 11(1),		Not Complied
Exploitation -	16667	10125.2	6541.8	Rule 11(1),		Not

Opencast Mine: Quantity of ROM mineral production proposed (in T)	T	T	T			Complied
Exploitation - Opencast Mine: Number of pits / Blocks proposed for production	Pit 1	product ion has bee done from the pit 1 but not from the pro posed place.	yes	Rule 11(1),		Not Complied
Development - Opencast: Quantity of overburden generation in m3	1667 T	1280 T	yes	Rule 11(1),		Not Complied
Development - Opencast: Location of development w.r.t. lease area	Develo pments of 2 benches has been pr oposed from 14 15mRL to 1410 mRL in north and nort h-west part of the lease area.	There is no deve lopment s of 2 benches has been seen at the pro posed place within the lease area.	yes	Rule 11(1),		Not Complied
Exploration: UNFC category wise reported Re	Total R eserves 111-22	Balance Reserve s as on	Proposa ls 1) 2024-2	Rule 11(1),	Proposals 1) 2022-23= 16667 T, 2) 2023-24=16667	Not Complied

