

INDIAN BUREAU OF MINES

--:-- Inspection Report --:--

Part-I : General Information

1.1.1 Mine Details

Name of the Mine :	38HPR10021	Lease Area (Ha) :	4.40
Forest Area (Ha) :	N/A	Mine Code :	38HPR10021
Registration Number :	IBM/7960/2011	Name of lessee :	A.Dean & Co
Address of lessee :	H No 12 ,Gandhi Road, Dehradun	Phone of lessee :	0135-2603360
Email of lessee :	Md55ecrd@gmail.com	Fax Number :	N/A
Village :	Chitli (244)	Taluka / Mandal :	Kamrau
District :	Sirmaur	Pincode :	248001
State :	Himachal Pradesh	Post Office :	N/A
Nearest Police Station :	Paonta Sahib	Nearest Railway Station :	Dehradun
Date of Grant of Mining Lease :	1977-09-20	Date of Mining Lease Execution :	1977-09-20
Date of opening in the mine :	1977-09-20		

Nominated Owner Details			
Name of the Nominated Owner :	Mr MOINUDDIN Sheikh	Nominated Owner Address:	BSNL Lane Dhak Patti Rajpur Road
Nominated Owner Mobile :	9412939460	Nominated Owner Email :	Md55ecrd@gmail.com
Nominated Owner Fax Number :	Nil	Date of Nominated Owner Appointment :	2013-01-01
Mining Engineer Details			
Name of the Mining Engineer :	Shri S N Pandey	Qualification of Mining Engineer :	2nd Class Mining Engineer
Address of Mining Engineer :	H No 12 Gandhi Road, Dehradun	Phone of Mining Engineer :	9412939460
Email of Mining Engineer :	Md55ecrd@gmail.com	Fax Number of Mining Engineer :	N/A
Date of Mining Engineer Appointment :	2025-04-01		
Geologist Details			
Name of the Geologist :	Ritu Agrawal	Qualification of Geologist :	Msc In Geology
Address of Geologist :	Paonta Sahib	Phone of Geologist :	9412939460
Email of Geologist :	Md55ecrd@gmail.com	Fax Number of Geologist :	N/A
Date of Geologist Appointment :	2025-05-28		
Mine Manager Details			
Name of the Mine Manager :	Shri S N Pandey	Qualification of Mine Manager :	2nd Class Mining Engineer
Address of Mine Manger :	H No 12 Gandhi Road, Dehradun	Phone of Mine Manger :	9412939460
Email of Mine Manger :	Md55ecrd@gmail.com	Fax Number of Mine Manger :	N/A
Date of Mine Manger Appointment :	2025-04-01		

Mineral(s) granted in lease and proved for mining :	LIMESTONE	Date of Approval of Mining Plan / Modified Mining Plan / ROMP with five-year period :	2024-12-28 (2024 - 2027)
Method of mining :	Open Cast	Category :	OTHER_THAN_MECHANISED
Nature of Use :	Non Captive		

Part-II : Other Information

2.1.1 : Inspection Details

Inspecting Officer :	NITIN SINGH
Designation :	JMG
Name of the Accompanying Official from Mine :	Shri S N Pandey
Designation of the Accompanying Official :	Mine Manager
Type of Inspection :	MCDR,FMCP
Date of Inspection :	29/04/2026
Review year considered for MCDR Inspection :	2025-2026

2.2.1 : Exploration Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of Core Boreholes	No borehole proposed	7 boreholes have been proposed during the year 2024-25 however no borehole have been done till date	yes	Rule 11(1)
Remark: Seven boreholes were proposed to be carried out during the year 2024–25; however, no boreholes have been drilled till date. Despite the planned exploration activities, the work has not been initiated or executed within the stipulated time period. therefor the violation of rule 11(1) has been pointed out for the deviation Remark File: NIL					
2	Number of DTH Boreholes	No DTH borehole proposed	Not incorporated	No	No Violation
Remark: No DTH borehole proposed has been proposed for the reporting year 2025-26. Remark File: NIL					
3	Number of exploratory pits / trial pits	Nil	Nil	0.000	No Violation
Remark: NIL Remark File: NIL					
4	Number of exploratory Trenches	Nil	Nil	0.000	No Violation
Remark: NIL Remark File: NIL					
5	Lateral exploration status for the lease area - G1	2.34	2.34	0.000	No Violation
Remark: As per the approved Mining Plan, an area of 2.06 hectares is yet to be explored. The exploration of this remaining area is required to complete the systematic assessment of the mineral resources and to bring the area to the desired level of geological confidence. Timely exploration of this area should be undertaken to update resource estimates and ensure compliance with the					

approved Mining Plan provisions. Remark File: NIL					
6	Lateral exploration status for the lease area-G2	0.00	Nil	0.000	No Violation
Remark: NIL Remark File: NIL					
7	Lateral exploration status for the lease area-G3	0.00	Nil	0.000	No Violation
Remark: NIL Remark File: NIL					
8	Lateral exploration status for the lease area-G4	0.00	Nil	0.000	No Violation
Remark: NIL Remark File: NIL					
9	UNFC category wise reported Resources/Reserves as per MP/MMP ROMP Total Reserves (111, 121 & 122) and Total Mineral Resources (331, 332 & 333 upto 334)	LIMESTONE - Total Reserve 99575.80 , Total Resource 82347.50	Total Reserve(111) 35075.80 T Total Resource (221) 82347.50 T	No	No Violation
Remark: 61026.53 T of ROM has been generated against the proposal of 64500 T for the reporting year 2025-26. Remark File: NIL					

2.3.1 : Development - Opencast Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Location of development w.r.t. lease area	Pit : PP-2 & Direction : E, Pit : PC-1 & Direction : E	In pit PP-2 developments of 2 benches have been proposed- Bench-I RL 1567- 1561 Bench-II RL 1561- 1556, No bench has been seen during the inspection. In pit PC-1 developments of 2 benches have been proposed- Bench-I RL 1571- 1565 Bench-II RL 1565- 1559- No bench has been seen during the inspection	Yes	Rule 11(1)
Remark: Violation has been pointed out for not carrying out of the proposed development work as per the approved Mining Plan for the reporting year 2025-26.. Remark File: NIL					
2	Quantity of overburden generation in m3	0.00	0	0.000	No Violation
Remark: During the reporting year, it was observed that no overburden/waste has been generated from the mining operations. Remark File: NIL					
3	Quantity of topsoil generation in m3	0.00	0	0.000	No Violation
Remark: NIL Remark File: NIL					
4	Stripping ratio : ore to OB ratio	Nil	Nil	0	No Violation
Remark: NIL Remark File: NIL					

2.4.1 Exploitation - Opencast Mine Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of pits / Blocks proposed for production	Pit ID : PP-2, PC-1	in 2 pits pit PP2 and PC1	No	No Violation
Remark: NIL Remark File: NIL					
2	Quantity of ROM mineral production proposed (in T)	64500.00	61026.53	3473.470	No Violation
Remark: 61026.53 T of limestone produced during the reporting year 2025-26. Remark File: NIL					
3	Recovery of salable/usable mineral quantity from ROM production in T)	64500.00	61026.53	3473.470	No Violation
Remark: All produced limestone sold to the domestic market. 100 percent recovery of the saleable material. Remark File: NIL					
4	Quantity of mineral reject/Sub-grade generation	0.00	0	0.000	No Violation
Remark: NIL Remark File: NIL					
5	Grade of mineral reject/sub-grade generation as per threshold value declared	Not proposed	not incorporated	0	No Violation
Remark: NIL Remark File: NIL					

6	Manual/Mechanised method adopted for segregating subgrade/mineral rejects from ROM	Not proposed	not incorporated	0	No Violation
Remark: NIL Remark File: NIL					
7	Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	6 m	no bench has been seen during the inspection	yes	Rule 11(1)
Remark: violation has been pointed out for not carrying out the development work as per the proposal given in the approved mining plan. Remark File: NIL					
8	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and reject	Not proposed	not incorporated	0	No Violation
Remark: NIL Remark File: NIL					

2.4.3 : Exploitation - Dump Working Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of dumps proposed for production	0	0	0.000	No Violation

Remark: Dump working has not been proposed for the mine Remark File: NIL					
2	Quantity of dump material handling Proposed (in Tonne)	0	0	0.000	No Violation
Remark: NIL Remark File: NIL					
3	Recovery of salable/usable mineral from dump production (in Tonne)	0	0	0.000	No Violation
Remark: NIL Remark File: NIL					
4	Production from dump(s) during the year	0.00	0	0.000	No Violation
Remark: NIL Remark File: NIL					
5	Quantity of mineral reject generation	0	0	0.000	No Violation
Remark: NIL Remark File: NIL					
6	Grade of mineral reject generation and threshold value declared	0	0	0.000	No Violation
Remark: NIL Remark File: NIL					
7	Any analysis or beneficiation study proposed & carried out for mineral reject	Not proposed	Not applicable	Nil	No Violation
Remark: NIL					

Remark File: NIL					
8	Manual / Mechanized method adopted for dump working	Not proposed	Not applicable	Nil	No Violation
Remark: NIL Remark File: NIL					

2.5.1 : OB/Waste Dumps Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate dumping of topsoil, OB & mineral rejects, fines, tailings (Rule 36,37)	Not Proposed	Not incorporated	0	No Violation
Remark: Top soil and OB generation reported as nil in the mine for the reporting year 2025-26 Remark File: NIL					
2	Location of Topsoil, OB/Waste, Mineral Reject dumps, Tailings and Fines	Not Proposed	Not incorporated	0	No Violation
Remark: NIL Remark File: NIL					
3	Number of active & Inative dumps	Nil	Nil	0	No Violation
Remark: NIL Remark File: NIL					
4	Number of dead dumps	Nil	Nil	0	No Violation

					n
Remark: NIL Remark File: NIL					
5	Number of dumps proposed for stabilised	Nil	Nil	0	No Violation
Remark: NIL Remark File: NIL					
6	Stabilization Technique (Terracing, plantation, geo-textiles etc.)	Not Proposed	Not incorporated	0	No Violation
Remark: NIL Remark File: NIL					

2.6.1 : Solid Waste Management - Backfilling (Opencast) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Status on part or full extraction of mineral from mined out area before starting backfilling	backfilling not proposed	Not incorporated	0	No Violation
Remark: It has been observed that a portion of the lease area is yet not matured for backfilling. Remark File: NIL					
2	Year-wise area under backfilling of mined out area	not proposed	Not incorporated	0	No Violation

Remark: NIL Remark File: NIL					
3	Year-wise topsoil generation, Utilization and Stored proposal (in m3)	Generated :0.00 Utilized :0.00 Stored :0.00	0	0	No Violation
Remark: During the reporting year, it was observed that no topsoil has been generated from the lease area. The absence of topsoil generation has been verified from the records submitted in the Annual Return for the reporting period Remark File: NIL					
4	Total area fully reclaimed & rehabilitated	not proposed	Not incorporated	0	No Violation
Remark: NIL Remark File: NIL					
5	Locations of proposed reclamation & rehabilitated	not proposed	Not incorporated	0	No Violation
Remark: NIL Remark File: NIL					

2.7.1 : Progressive Mine Closure Plan (PMCP) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Compliance on reclamation and rehabilitation by backfilling/Other means	Plantation : Location :Pamta Chitli block SBZ, Area : 0.07, No. of Plant : 100 Plantation : Location :Pamta Chitli block SBZ, Area : 0.09, No. of Plant : 100	no new plantation has been done during the reporting year.	yes	Rule 11(1)

	Total area and numbers of plantation proposed.				
Remark: Violation has been pointed out for not carrying out plantation work as per the proposals in the approved Mining Plan. During the inspection, it was observed that the afforestation/greenbelt development activities have not been implemented in the manner or extent specified in the approved plan. Remark File: NIL					
2	Rehabilitation by making water reservoir	Not proposed	not applicable	0	No Violation
Remark: NIL Remark File: NIL					
3	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	100 saplings have been proposed over an area of .07 Ha	no new plantation has been done during the reporting year.	0	No Violation
Remark: Violation under Rule 11(1) has already been pointed out for not carrying out plantation work as per the proposals given in the approved Mining Plan. During the inspection, it was observed that afforestation and greenbelt development activities have not been implemented in accordance with the approved plan. Remark File: NIL					
4	Compliance of Environmental monitoring (core zone & buffer zone)	Not proposed	not applicable	0	No Violation
Remark: NIL Remark File: NIL					

2.8.1 : Mineral Conservation Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under
-----	---------------------	-----------------------------	--------	-----------	-----------------

					Rule
1	ROM Mineral dispatch or grade-wise sorting within lease area	dispatch of the ROM has been proposed from mine head to domestic market	ROM has been sold to the domestic market.	No	No Violation
Remark: NIL Remark File: NIL					
2	Different grade of mineral sorted out at mines	Not Proposed	Not applicable	No	No Violation
Remark: NIL Remark File: NIL					
3	Any beneficiation process at mines	Not Proposed	Not applicable	No	No Violation
Remark: NIL Remark File: NIL					
5	Utilization of Mineral Rejects or Sub-grade (Blending at ROM stage, Blending after Processing etc.)	Not Proposed	Not applicable	No	No Violation
Remark: NIL Remark File: NIL					

2.9.1 : Environment Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate removal and	Not Proposed	Not done	0	No

	utilization of topsoil				Violation n
Remark: NIL Remark File: NIL					
2	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	Not Proposed	Not done	0	No Violatio n
Remark: NIL Remark File: NIL					
3	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Not Proposed	Not done	0	No Violatio n
Remark: NIL Remark File: NIL					
4	Plantation & Survival rate	Plantation : 100, Survial Rate : 80	no plantation has been done during the reporting year.	0	No Violatio n
Remark: violation for not carrying out plantation is already been given. Remark File: NIL					
5	Water sprinkling on roads to control airborne dust	Water sprinkling on roads is proposed by using water tankers	Water sprinkling on roads is being done by using water tankers	0	No Violatio n
Remark: NIL Remark File: NIL					

2.10 : Annual Return Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Submission of Online Monthly and Annual returns in prescribed period or not	Last Annual Returns : No, Last Monthly Returns : Yes - March 2026 - Submitted on : 07.04.2026	Annual return has not been submitted yet for the year 2025-26 last Monthly return submitted for the month march on 07.04.2026.	No	No Violation
Remark: NIL Remark File: NIL					
2	Appointment of Mining Engineer & Geologist as per provisions of Rule 55 of MCDR,2017	Mine Engineer : Shri S N Pandey Date of Appointment : 2025-06-28 Geologist : Ritu Aggarwal & Date of Appointment : 2025-06-28	Mine Engineer : Shri S N Pandey Geologist : Ritu Aggarwal	No	No Violation
Remark: NIL Remark File: NIL					
3	Whether incomplete or false or wrong returns submitted (Rule 45(7))	Annual return has not been submitted yet for the year 2025-26	Annual return has not been submitted yet for the year 2025-26	No	No Violation
Remark: NIL Remark File: NIL					
4	Status of Approval of FMPCP u/r 24, 25 of MCDR,2017	proposal for submission of FMCP given	FMCP for approval submitted on 20.04.2026	No	No Violation
Remark: NIL Remark File: NIL					
5	Notices and Returns for the lease area submitted or not where fine applicable	Proposed	Submitted timely	No	No Violation
Remark: NIL Remark File: NIL					
6	Scrutiny of Annual	Proposed	Annual return has not been submitted yet	No	No

	return on sale value, Ex. Mine price & production cost			Violatio n
Remark: an annual return shall be submitted before the 1st day of July for the reporting year 2025-26. Remark File: NIL				

2.11 : SDF Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violatio n under Rule
1	Start Ratings accorded for mine during last 3 years	No Star Rating for Last 3 years	mine is not working due to non availability of EC	No	No Violatio n
Remark: Star ratings shall be submitted before the 1 day of July for the reporting year 2025-26 Remark File: NIL					

Part-III : Other Reports

3.1.1 : Upload Other Reports

S.N.	Reports File	Remark File Description
1	177822199169fd83a777b88INSP-I38HPR100212501(3).pdf	Inspection report for the year 2024-25

Part-IV : Summary Details

4.1 : Summary of Violations

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Exploration : Number of Core Boreholes	No borehole proposed	7 boreholes have been proposed during the year 2024-25 however no borehole have been done till date	yes	Rule 11(1)
Remark: Seven boreholes were proposed to be carried out during the year 2024–25; however, no boreholes have been drilled till date. Despite the planned exploration activities, the work has not been initiated or executed within the stipulated time period. therefor the violation of rule 11(1) has been pointed out for the deviation Remark File: NIL					
2	Development - Opencast : Location of development w.r.t. lease area	Pit : PP-2 & Direction : E, Pit : PC-1 & Direction : E	In pit PP-2 developments of 2 benches have been proposed- Bench-I RL 1567- 1561 Bench-II RL 1561- 1556, No bench has been seen during the inspection. In pit PC-1 developments of 2 benches have been proposed- Bench-I RL 1571- 1565 Bench-II RL 1565- 1559- No bench has been seen during the inspection	Yes	Rule 11(1)
Remark: Violation has been pointed out for not carrying out of the proposed development work as per the approved Mining Plan for the reporting year 2025-26.. Remark File: NIL					
3	Exploitation - Opencast Mine : Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	6 m	no bench has been seen during the inspection	yes	Rule 11(1)
Remark: violation has been pointed out for not carrying out the development work as per the proposal given in the approved mining plan. Remark File: NIL					

4	Progressive Mine Closure Plan : Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	Plantation : Location :Pamta Chitli block SBZ, Area : 0.07, No. of Plant : 100 Plantation : Location :Pamta Chitli block SBZ, Area : 0.09, No. of Plant : 100	no new plantation has been done during the reporting year.	yes	Rule 11(1)
---	---	--	--	-----	------------

Remark: Violation has been pointed out for not carrying out plantation work as per the proposals in the approved Mining Plan. During the inspection, it was observed that the afforestation/greenbelt development activities have not been implemented in the manner or extent specified in the approved plan.

Remark File: NIL

Final Submitted

Esigned by: NITIN SINGH
Date: 08/05/2026 12:05:49 PM