

INDIAN BUREAU OF MINES

--:-- Inspection Report --:--

Part-I : General Information

1.1.1 Mine Details

Name of the Mine :	38J&K09002	Lease Area (Ha) :	61.10
Forest Area (Ha) :	61	Mine Code :	38J&K09002
Registration Number :	IBM/11786/2012	Name of lessee :	Khyber Industries Private Limited
Address of lessee :	Khayam Building, ,Nowpora, Srinagar	Phone of lessee :	0194-2450156
Email of lessee :	Geologykhyberindustries@gmail.com	Fax Number :	N/A
Village :	Khonmoh	Taluka / Mandal :	Panthachowk
District :	Srinagar	Pincode :	190001
State :	Jammu And Kashmir	Post Office :	N/A
Nearest Police Station :	N/A	Nearest Railway Station :	N/A
Date of Grant of Mining Lease :	1983-12-19	Date of Mining Lease Execution :	1983-12-19
Date of opening in the mine :	Nilsss		

Nominated Owner Details			
Name of the Nominated Owner :	Mr Abdul Quayoom Tramboo	Nominated Owner Address:	Near Hamza Masjid, Raj Bagh, Srinagar
Nominated Owner Mobile :	9971888555	Nominated Owner Email :	Info@khybercement.com
Nominated Owner Fax Number :	Nil	Date of Nominated Owner Appointment :	2016-12-15
Mining Engineer Details			
Name of the Mining Engineer :	M.A.Khan	Qualification of Mining Engineer :	B.E Mining
Address of Mining Engineer :	Hyderpora Srinagar J&K	Phone of Mining Engineer :	9419003733
Email of Mining Engineer :	Mysir.khan@khybercement.com	Fax Number of Mining Engineer :	N/A
Date of Mining Engineer Appointment :	2010-04-01		
Geologist Details			
Name of the Geologist :	Javeed Ahmad Ganaie	Qualification of Geologist :	MSc Geology
Address of Geologist :	Samboora Pampore J&K	Phone of Geologist :	9622800228
Email of Geologist :	Javid.ganie@khybercement.com	Fax Number of Geologist :	N/A
Date of Geologist Appointment :	2013-10-01		
Mine Manager Details			
Name of the Mine Manager :	M.A.Khan	Qualification of Mine Manager :	B.E Mining
Address of Mine Manger :	Hyderpora Srinagar J&K	Phone of Mine Manger :	9419003733
Email of Mine Manger :	Mysir.khan@khybercement.com	Fax Number of Mine Manger :	N/A
Date of Mine Manger Appointment :	2010-04-01		

Mineral(s) granted in lease and proved for mining :	LIMESTONE	Date of Approval of Mining Plan / Modified Mining Plan / ROMP with five-year period :	2025-02-04 (2024 - 2026)
Method of mining :	Open Cast	Category :	MECHANISED
Nature of Use :	Captive		

Part-II : Other Information

2.1.1 : Inspection Details

Inspecting Officer :	Shri PRASHANTH
Designation :	Inspection Officer
Name of the Accompanying Official from Mine :	M.A.Khan and Javeed Ahmad Ganaie
Designation of the Accompanying Official :	Mines Manager & Geologist
Type of Inspection :	MCDR
Date of Inspection :	06/03/2026
Review year considered for MCDR Inspection :	2024-2025

2.2.1 : Exploration Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of Core Boreholes	Nil	Nil	No	No Violation
Remark: Nil Remark File: NIL					
2	Number of DTH Boreholes	Nil	Nil	No	No Violation
Remark: Nil Remark File: NIL					
3	Number of exploratory pits / trial pits	Nil	Nil	No	No Violation
Remark: Nil Remark File: NIL					
4	Number of exploratory Trenches	Nil	Nil	No	No Violation
Remark: Nil Remark File: NIL					
5	Lateral exploration status for the lease area - G1	61.10	61.10	0.000	No Violation
Remark: Entire lease area is explored upto G1 level Remark File: NIL					

6	Lateral exploration status for the lease area- G2	0.00	Nil	0.000	No Violatio n
Remark: Nil Remark File: NIL					
7	Lateral exploration status for the lease area- G3	0.00	Nil	0.000	No Violatio n
Remark: Nil Remark File: NIL					
8	Lateral exploration status for the lease area- G4	0.00	Nil	0.000	No Violatio n
Remark: Nil Remark File: NIL					
9	UNFC category wise reported Resources/Reserves as per MP/MMP ROMP Total Reserves (111, 121 & 122) and Total Mineral Resources (331, 332 & 333 upto 334)	LIMESTONE - Total Reserve 25419813.00 ,Total Resource 97322142.00	LIMESTONE - Total Reserve 25446092.00 ,Total Resource 97322142.00	-26279 Tonnes of Limestone	No Violatio n
Remark: minor deviation Remark File: NIL					

2.3.1 : Development - Opencast Details

--	--	--	--	--	--

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Location of development w.r.t. lease area	Pit : Pit-1 & Direction : north , Pit : Pit-1 & Direction : north	working was in pit 1 with the direction towards north of the ML	0	No Violation
Remark: Nil Remark File: NIL					
2	Quantity of overburden generation in m3	0.00	0	0.000	No Violation
Remark: No Overburden (OB) was generated during the reporting year Remark File: NIL					
3	Quantity of topsoil generation in m3	0.00	0	0.000	No Violation
Remark: No Topsoil was generated during the reporting year Remark File: NIL					
4	Stripping ratio : ore to OB ratio	0	0	0.000	No Violation
Remark: No overburden (OB) was generated during the reporting year due to the 100% recovery of limestone. Remark File: NIL					

2.4.1 Exploitation - Opencast Mine Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation
-----	---------------------	-----------------------------	--------	-----------	-----------

.					n under Rule
1	Number of pits / Blocks proposed for production	Pit ID : Pit-1	production was done in the PIT -1	0	No Violation
Remark: No Deviation Remark File: NIL					
2	Quantity of ROM mineral production proposed (in T)	392012.00	379712	12300.000	No Violation
Remark: minor deviation Remark File: NIL					
3	Recovery of salable/usable mineral quantity from ROM production in T)	392012.00	379712	12300.000	No Violation
Remark: minor deviation Remark File: NIL					
4	Quantity of mineral reject/Sub-grade generation	0.00	0	0.000	No Violation
Remark: Nil Remark File: NIL					
5	Grade of mineral reject/sub-grade generation as per threshold value declared	0	0	0.000	No Violation
Remark: Nil Remark File: NIL					
6	Manual/Mechanised method adopted for segregating subgrade/mineral rejects from ROM	Not Proposed	Not Applicable	0	No Violation

Remark: No mineral reject / waste generated in the ML during the reporting year Remark File: NIL					
7	Whether height of benches in Overburden& mineral suitable for method of mining proposed in mining plan	bench Height of 8.00m & width of 10.00m.	bench Height of 8.00m & width of 10.00m.	0	No Violation
Remark: Nil Remark File: NIL					
8	Any analysis or beneficiation study proposed & carried out for sub-grade mineral and reject	Not Proposed	Not Applicable	0	No Violation
Remark: Nil Remark File: NIL					

2.4.3 : Exploitation - Dump Working Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Number of dumps proposed for production	0	0	0.000	No Violation
Remark: No dump working proposed Remark File: NIL					
2	Quantity of dump material handling Proposed (in Tonne)	0	0	0.000	No Violation

Remark: No dump material handling proposed Remark File: NIL					
3	Recovery of salable/usable mineral from dump production (in Tonne)	0	0	0.000	No Violation
Remark: No dump working in the ML Remark File: NIL					
4	Production from dump(s) during the year	0.00	0	0.000	No Violation
Remark: No dump working in the ML Remark File: NIL					
5	Quantity of mineral reject generation	0	0	0.000	No Violation
Remark: No mineral reject generated during the year. Remark File: NIL					
6	Grade of mineral reject generation and threshold value declared	0	0	0.000	No Violation
Remark: Nil Remark File: NIL					
7	Any analysis or beneficiation study proposed & carried out for mineral reject	Not Proposed	Not applicable	0.000	No Violation
Remark: nil Remark File: NIL					
8	Manual / Mechanized method adopted for dump working	Not Proposed	Not applicable	0.000	No Violation
Remark: Nil					

Remark File: NIL

2.5.1 : OB/Waste Dumps Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate dumping of topsoil, OB & mineral rejects, fines, tailings (Rule 36,37)	Not Proposed	Not applicable	0	No Violation
Remark: Mining operations were carried out in the mineral benches only; therefore, no soil, overburden (OB), or mineral reject was generated during the reporting year. Remark File: NIL					
2	Location of Topsoil, OB/Waste, Mineral Reject dumps, Tailings and Fines	Not Proposed	Not applicable	0	No Violation
Remark: The proposed working was restricted to the mineral benches; therefore, no soil, overburden (OB), or mineral reject was generated during the reporting year. Any work in the safety barrier zone was undertaken only as and when required. Remark File: NIL					
3	Number of active & Inative dumps	Not Proposed	Not applicable	0	No Violation
Remark: Nil Remark File: NIL					
4	Number of dead dumps	Not Proposed	Not applicable	0	No Violation
Remark: Nil Remark File: NIL					

5	Number of dumps proposed for stabilised	Not Proposed	Not applicable	0	No Violation
Remark: Nil Remark File: NIL					
6	Stabilization Technique (Terracing, plantation, geo-textiles etc.)	Not Proposed	Not applicable	0	No Violation
Remark: Nil Remark File: NIL					

2.6.1 : Solid Waste Management - Backfilling (Opencast) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Status on part or full extraction of mineral from mined out area before starting backfilling	0.00000000	0	0.000	No Violation
Remark: The area is not yet mature enough for backfilling, as mineral extraction is still continuing in the proposed location. Mining operations are being carried out within the mineralized zone. Remark File: NIL					
2	Year-wise area under backfilling of mined out area	Not Proposed	Not applicable	0.000	No Violation
Remark: The area is not yet mature enough for backfilling, as mineral extraction is still continuing in the proposed location. Mining operations are being carried out within the mineralized zone. Remark File: NIL					
3	Year-wise topsoil	Not Proposed	Not applicable	0	No

	generation, Utilization and Stored proposal (in m3)				Violation
Remark: Nil Remark File: NIL					
4	Total area fully reclaimed & rehabilitated	0.000	0	0.000	No Violation
Remark: Nil Remark File: NIL					
5	Locations of proposed reclamation & rehabilitated	Not Proposed	Not applicable	0	No Violation
Remark: Nil Remark File: NIL					

2.7.1 : Progressive Mine Closure Plan (PMCP) Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Compliance on reclamation and rehabilitation by backfilling/Other means Total area and numbers of plantation proposed.	Plantation : Location :Boundary barrier nonmineralized area, Area : 0.15, No. of Plant : 150 Plantation : Location :Boundary barrier nonmineralized area, Area : 0.15, No. of Plant : 150	No of plant: 400 during the year infilling plantation in the saftey barrier zone.	0	No Violation
Remark: NIL Remark File: NIL					

2	Rehabilitation by making water reservoir	not proposed	Not applicable	0	No Violation
Remark: Nil Remark File: NIL					
3	Compliance of Rehabilitation of waste land within lease i) Afforestation ii) Area rehabilitated (ha) iii) Method of rehabilitation	afforestation proposed in the safety barrier zone.	No of plant: 400 during the year infilling plantation in the safety barrier zone.	0	No Violation
Remark: Nil Remark File: NIL					
4	Compliance of Environmental monitoring (core zone & buffer zone)	As per Proposal	As per Proposal	0	No Violation
Remark: Nil Remark File: NIL					

2.8.1 : Mineral Conservation Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	ROM Mineral dispatch or grade-wise sorting within lease area	Direct dispatch is proposed	ROM is being dispatched to captive cement plant	0	No Violation

Remark: nil Remark File: NIL					
2	Different grade of mineral sorted out at mines	Not Proposed	Not Applicable	0	No Violation
Remark: Nil Remark File: NIL					
3	Any beneficiation process at mines	Not Proposed	Not Applicable	0	No Violation
Remark: Nil Remark File: NIL					
5	Utilization of Mineral Rejects or Sub-grade (Blending at ROM stage, Blending after Processing etc.)	Not Proposed	Not Applicable	0	No Violation
Remark: NIL Remark File: NIL					

2.9.1 : Environment Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
1	Separate removal and utilization of topsoil	Not Proposed	Not Applicable	0	No Violation
Remark: Nil					

Remark File: NIL					
2	Use of overburden, waste rock, rejects and fines dumps for restoring the land to its original use	Not Proposed	Not Applicable	0	No Violation
Remark: Nil Remark File: NIL					
3	Phased restoration, reclamation and rehabilitation of lands affected by mining operations (Pits, dumps etc)	Not Proposed	Not Applicable	0	No Violation
Remark: Nil Remark File: NIL					
4	Plantation & Survival rate	Plantation : 150, Survival Rate : 70	Plantation : 400 Survival Rate : 50-65 % (approx)	0	No Violation
Remark: Nil Remark File: NIL					
5	Water sprinkling on roads to control airborne dust	Proposed	Water Tanker & Sprinklers were used for dust control	0	No Violation
Remark: Nil Remark File: NIL					

2.10 : Annual Return Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violatio
-----	---------------------	-----------------------------	--------	-----------	----------

					n under Rule
1	Submission of Online Monthly and Annual returns in prescribed period or not	Last Annual Returns : No, Last Monthly Returns : Yes - February 2024 - Submitted on : 2024-03-07	Annual Return 2024-25 Subbmitted.Monthly Return submitted up to date.	0	No Violation
Remark: Nil Remark File: NIL					
2	Appointment of Mining Engineer & Geologist as per provisions of Rule 55 of MCDR,2017	Mining Engineer: Mr. Mysir Ahmad Khan Geologist: Mr. Javeed Ahmad Ganaie	Mining Engineer: Mr. Mysir Ahmad Khan Geologist: Mr. Javeed Ahmad Ganaie	0	No Violation
Remark: Nil Remark File: NIL					
3	Whether incomplete or false or wrong returns submitted (Rule 45(7))	No	No	0	No Violation
Remark: Nil Remark File: NIL					
4	Status of Approval of FMPCP u/r 24, 25 of MCDR,2017	Not Applicable	NA	0	No Violation
Remark: Nil Remark File: NIL					
5	Notices and Returns for the lease area submitted or not where fine applicable	Not Applicable	NA	0	No Violation
Remark: Nil Remark File: NIL					
6	Scrutiny of Annual return on sale value, Ex. Mine price & production cost	Cost of Production 372.97 Sale Value 372.97 Ex Mine Price 372.97	Cost of Production 372.97 Sale Value 372.97 Ex Mine Price 372.97	0	No Violation
Remark: Nil					

Remark File: NIL

2.11 : SDF Details

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violatio n under Rule
1	Start Ratings accorded for mine during last 3 years	Year of Submission : 2023-2024 , Rating : 5 Stars	2023-24 : 5 Star 2024-25 : 5 Star	0	No Violatio n
Remark: Nil Remark File: NIL					

Part-III : Other Reports

3.1.1 : Upload Other Reports

S.N.	Reports File	Remark File Description
1	NIL	Nil

Part-IV : Summary Details

4.1 : Summary of Violations

S.N	Items for Reporting	As Per Approved Mining Plan	Actual	Deviation	Violation under Rule
-----	---------------------	-----------------------------	--------	-----------	----------------------

Final Submitted

Esigned by: Shri PRASHANTH
Date: 10/07/2026 05:14:27 PM